

Minutes of LHC-CP Link Meeting 27

- Subject** : LHC Controls Project
- Date** : 16th July, 2002
- Place** : 864-2-B14
- Participating Groups**
- | | |
|---------|-----------------------------|
| LHC-ACR | P. Gomes, |
| LHC-ECR | no representative, |
| LHC-IAS | H. Milcent C-H Sicard, |
| LHC-ICP | apologies |
| LHC-MMS | no representative, |
| LHC-MTA | no representative, |
| LHC-VAC | no representative, |
| PS-CO | no representative, |
| SL-AP | no representative, |
| SL-BI | no representative, |
| SL-BT | apologies, |
| SL-CO | K. Kostro, |
| SL-HRF | A. Butterworth, E. Ciapala, |
| SL-MR | apologies, |
| SL-MS | no representative, |
| SL-OP | no representative, |
| SL-PO | no representative, |
| ST-MA | P. Sollander. |
- Others** : A. Daneels (Planning)
R. Lauckner (Chair),
M. Tyrrell (Alarm Sub-Project),
M. Vanden Eynden (Core Team).
- Distribution** : Via LHC-CP website: <http://cern.ch/lhc-cp>
Notification via: lhc-cp-info@cern.ch
- Agenda** :
1. Matters arising from Previous Meeting
 2. LHC-CP News
 3. Experience from the RF test stands L. Arnaudon
 4. QRL Baseline A. Daneels
 5. AOB

1. Matters arising from Previous Meeting

P. Sollander reported on a discussion that had taken place with D. Blanc and R. Billen to explore the connectivity of the LHC Cooling and Ventilation control system towards the machine control system. He [presented](#) an overview of the SCADA-PLC architecture that is in use. Information from all of the installations is gathered by the TCR Data Server (TDS). Exporting information from the TDS would satisfy LHC machine requirements and if new data are required standard tools are in place to extend the coverage of the TDS.

There are plans to migrate the old LEP G64 based systems into this architecture.

2. LHC-CP News

R. Lauckner reported on various discussions that have taken place concerning the introduction of the Earned Value Management system for the LHC project. A meeting had taken place with P. Bonal to clarify the approach, The LHC-CP project activities are to be broken down into work units with better than 3 month granularity. Work units will be assigned resources both materials and labour and the value of the work units will be the sum of these resources. A discussion has also taken place with the accelerator sector Controls Group Leaders. Major issues concern the framework and tools for this work, defining the WBS beyond the current definitions used for LHC budget control, and defining controls activities throughout the period up to LHC beam operation.

There are no further LHC-CP meetings planned before the summer period. The high-level software preparation for the future SPS east extraction and transfer through TI8 will be a priority subject in September.

| | | |
|--|--|--|
| | | |
|--|--|--|

3. Experience from the RF Test Stands. L. Arnaudon

L. Arnaudon [reported](#) on recent work to renew the control system for the RF test stands in building 112. The objectives were to replace obsolete equipment from the LEP era and to get first hand experience with and validate solutions being considered for the control of the RF in the LHC machine. The project was launched in June 2001 and the new controls facilities were in service from May 2002 for Klystron testing. Major choices to be validated were PLCs, industrial COTS, FIPIO and Ethernet, PC servers, CMW and use of Java for applications.

All hardware devices are connected to a Schneider PLC using Ethernet, FIPIO and direct analogue connections. Interlock crates were assembled from COTS solutions, modules use the I2C bus to communicate with a Micro controller that is a general-purpose gateway to Modbus/TCP.

Water flows, temperatures and voltages are also measured with COTS devices, in some cases these were modified for special tasks such as measuring high voltages. Values are acquired with remote ADCs communicating to the PLC via FIPIO. Data was obtained in the PLC memory with “a few configuration clicks!”

The use of micro controllers and FIPIO gave a large reduction in the amount of cabling needed to bring all this information to the control room.

The Schneider Premium range was selected for the PLC, mainly because of the large range of PLCs available and because of the excellent software development environment – PL7Pro. The PLC program is organised in independent blocks that reflect the real hardware devices. This structure can be exported through a PC based OPC server and via the CMW to the high level Java environment.

A local Ethernet switch was set up to provide the connections to the PLCs, micro controllers and the outside world via a PC running the Schneider OPC server. This is the architecture recommended by Schneider. While the local networking was easy to handle experience showed that in a larger application support for the remote management of Windows PC server machines would be required – configuration, monitoring and reboot.

High-level synoptic views were developed in Java. Communication towards the equipment used the CMW, which allows integration of the PLC/OPC world into the Java based application world. The RF team really appreciated being able to map their physical devices into the Java environment using the device property model. However developing the Java code was a large investment for the non-specialists in the RF group and modified Swing components with built in CMW capability would have been very useful.

More specialised low level interfaces to the equipment were made using the PLC Web servers. Low-level debugging tools were successfully implemented and it was convenient to have access to these and on-line equipment documentation. Nevertheless the performance of the Web server is a limitation today although future PLCs should have enough processing capacity to overcome this difficulty.

He concluded that this project had allowed the RF team to successfully integrate industrial offerings. Major open issues were the future architecture and support for communication down to the PLCs, the support of Windows servers in the control system and the responsibilities for developing high-level programs for equipment specialists.

R. Lauckner commented that a suitable alternative for building the high level synoptic views would be the PVSS SCADA tool. L. Arnaudon said that this had not been tested because it was decided that CMW was a more open solution that will solve the requirement to integrate industrial and custom VME or cPCI based equipment.

Marc Vanden Eynden said that SL-CO were considering the issue of supporting Windows servers – being able to offer services such as installation, process management and reboot.

Claude-Henri explained that UNICOS had moved away from use of FIPIO and adopted Ethernet to communicate with small PLCs. However such an evolution was transparent to the application.

4. QRL Planning Baseline A. Daneels

Axel Daneels [introduced](#) the new planning baseline for the QRL control systems. The previous baseline has been updated to follow the revised (delayed) LHC project planning issued in March 2002 The milestones have been placed “as late as possible” as no indication of activity duration is shown. Some simplification had also been introduced as it was now clear that VME front ends were not required for the systems involved and the database support required for the calibration data for the cryogenic instruments was not within the scope of LHC controls.

The QRL activity is divided into 3 phases, pre-commissioning, commissioning and reception testing. Two major systems: cryogenics and vacuum and the underlying infrastructure will be progressively required. It is planned to introduce first versions of the machine logging and alarm systems during the commissioning phase. A. Daneels also showed major milestones for the infrastructure – mainly communications.

He concluded by reporting that most of the preparation work seems well in hand. However certain areas require attention or clarification: support for configuration data, analogue signal requirements and procurement of optical fibres.

In the ensuing discussion it became clear that there was a general interest in more detailed reporting of the progress of the work. R. Lauckner proposed that a more complete review should be carried out after the summer holiday period.

ACTION: A. Daneels

After the meeting A. Daneels confirmed with the cryogenics team that analogue signals would be visualised within the UNICOS system and there was no requirement for digital oscilloscope facilities.


5. AOB

There was no further business.

| Long-Term Actions | People |
|--|-------------|
| Common power circuit database requirements | R. Schmidt |
| Underground Control Rooms requested | R. Lauckner |
| Establish Post-mortem sub-project | R. Lauckner |
| Clarify Middleware Services to be used by LHC-CP | Core Team |

Reported by R. Lauckner

Context: Monitoring & Control of the LHC cooling and ventilation processes in a SCADA-PLC architecture.
Note: LEP Ventilation process is still in operation (G64-ECA, Mil1553- PCA) which can no longer be supported




A new Klystron Test Stand

The story of :
 “How to fill the control room
 and get ready to test the first LHC
 Klystron”

Covered items

- Timescale, planning & people (when-how-who)
- Background and motivation
- The new test stand structure (Global diagram)
- Hardware details (Infrastructure & Equipments)
- Equipment software (PLC & μ C)
- Communication choices (FIPIO, Ethernet, OPC ,CMW)
- Human interface software (Web & Java)
- Some real examples (Pictures & Screen Shots)
- Can we draw some conclusions and more..

Timescale, planning & people (when-how-who)



People involved :
 O.Brunner, B.Lambert, G.Pecheur, M.Disdier, P.Martinez, J.Pradier,
 Ch.Nicou,D.Landre,Ph.Lachavanne, H.Frischholz, L.Arnaudon

H112 control room




Background and motivation

- H112 infrastructures in bad state
- No spare parts for special equipments
- Old LEP type control equipments
- Communication weakness (no remote control and hang-ups)
- Many Hw. problems

- Test and validate the HW/SW choices for LHC (PLC, Industrial COTS, FIPIO & Ethernet, PC's)
- Reorganize the Water distribution system (noise, measurements)
- Test new Interlock system
- Test distributed control architecture
- Implement the Middleware 'OO' concept


The new test stand structure (Global diagram)



Hardware details (Infrastructure & Equipments) 1

The first priority was to review the LEP hardware and localize the weak points.
 We found the following :
 RF Drive, Interlocks, Filament Heater, 220/380 distribution
 We decided to reuse some LEP elements (RF Drive, Focus PS and Filament Heater)
 All the devices were modified, tested and integrated in the new structure.
 The interlock system was redesigned (see later)
 The Water distribution control was redesigned (see later)
 The HV bunker control was redesigned (see later)
 And finally..
 The PS interface was redefined.
 The aim was to use, as far as possible, industrial components and integrate them in the a "LHC type" control structure. The exercise was done keeping in mind the LHC operation constrains.
 (Access, Reliability, remote specialist access and

Hardware details (Interlocks) 2



WATER-CIRCUITS

Hardware details (Water circuits) 3

Remote ADC 16 inputs

FIPIO

Water interlocks

INTERLOCK Concentrator

FV

Flow

x6

Pt100

x10

Temperature and Flows are measured locally and transmitted to the PLC via FIPIO. Each conditioner generates an interlock.

7/29/2002 SL/HRF L.A. 9

HV Bunker

Hardware details (HV bunker) 4

Remote ADC 16 inputs

Remote I/O16

Remote An/IO

FIPIO

Water interlocks

INTERLOCK Concentrator

Pt100

F2V/V2F

F2V/V2F

Temp

Oil Level Det.

Lev. Detectors

x16

Again all the HV Bunker analog signals are measured locally and transmitted to the PLC via FIPIO as well as the digital controls. Each conditioner generates an interlock. Some high voltage detectors were redesigned (Ex.V2F-F2V converter)

7/29/2002 SL/HRF L.A. 10

PLC

Equipment software (PLC) 1

We have selected the Schneider PREMIUM PLC range for the following reasons:

- Wide range of CPU, well defined product road map, unique IDE (PL7Pro) for the whole product range with very good documentation tools, CERN standard and good CERN and Schneider support.

The PLC program is organized in independent Functional Blocks reflecting real devices. (Ex. Focus PS, Heater, Modulator, ...)

From the PL7 code we can export an image of the variables and easily produce a configuration file for both the OPC server and the CMW database. The PLC operates in cyclic mode and in this case the cycle takes an average of 4mS.

In this set-up one PLC is controlling one Klystron, the HV Bunker and the Power Converter.

7/29/2002 SL/HRF L.A. 11

μC

Equipment software (μC) 2

We have designed (M.D.) a series of general purpose μC based modules. All the modules are programmed with the same IDE. The Field bus interface is a general purpose "gateway" between I2C and Modbus/TCP

| Device | μC | Functions and description |
|--|---------------|--|
| Interlock modules | C51 | Detection of first fault and I2C communication with the Field bus interface |
| Field bus interface (PHYTEC and Modbus/TCP Anybus modules) | Phytec module | Detection of first faulty module , I2C comm. and Anybus module |
| | Anybus module | DPRam interface with Phytec module Modbus/TCP communication with the PLC (Scan I/o) |
| RF Power Meters interface | ADμC812 | Calculate RF power value, calibration, interlock generation and I2C comm. with the Field bus interface |
| Two channels Temperature conditioner | ADμC812 | Calculate temperature (C,K), generate interlock and faulty probe detection |

7/29/2002 SL/HRF L.A. 12

Communication choices (FIPIO) 1

FIPIO is a Schneider Field bus derived from WorlFip.
Main parameters :
speed 1Mbit/sec, 128 nodes max, periodic variables and messages
Easy configuration and fault reports

Schneider has a wide range of FIPIO modules (Analog, Digital ,
Mixed and specialized nodes)

Only a few configuration clicks are needed to set-up the network and
get the data in the PLC memory.

We have installed the following modules:
two 16 channels Analog input
one 16/16 Digital Input/output
one mixed Analog in/out Digital in/out modules.

We found FIPIO a very reliable and flexible solution.


7/29/2002

SL/HRF L.A.

13

Communication choices (Ethernet) 2

We have set-up a switched 100Mb private Ethernet network between
the Server (PC with two Ethernet boards), PLC and the interlock systems.
This solution gives a collision free and good bandwidth network.



We had no major problems installing and setting-up this small network.
But
**With a larger number of machines we will need specialists to
support, install and monitor this kind of local networks in LHC.**

7/29/2002

SL/HRF L.A.


14

Communication choices (OPC) 3

We decided to use OPC as the standard interface between HMI, control
programs and the PLC's. OPC is an industry standard for communication,
(*unfortunately*) based on COM/DCOM and Windows.

During all our tests we did not get any major problems due to OPC
(Info at <http://www.opcfoundation.org/>)

Schneider provides an OPC server, for the PREMIUM PLC, configurable
in a very easy manner.



**Although we did not use all the
OPC functions and settings the
results were satisfactory**

7/29/2002


SL/HRF L.A.

15

Communication choices (CMW) 4

We (O.B. L.A.) worked with the **Controls MiddleWare
Project** team (K.K.) in order to integrate the PLC/OPC world
in the CMW communication model.

The CMW team produced an OPC Gateway and gave us
guidelines, code examples and long fruitful discussions.



We mapped real devices to the device/property
model of CMW by extending the OPC
configuration file.

The first test was presented by K.K. in a previous
meeting (Focus PS)

By using the provided tools (CmwExplorer) we could extensively
test and validate the concept.

**We think that CMW is a very good
(open) solution and collaboration
will bring the product to maturity.**


7/29/2002

SL/HRF L.A.

16

Human interface software (Web) 1

The new PLC Ethernet interfaces can host Web pages (8Mb). We successfully tried to implement low level debugging tools and online documentation using this facility.



Specialists can access the system at the lowest level from anywhere with updated online documentation.
Great isn't it?

Human interface software (Java) 2


The main motivation of using Java was the possibility of reusing the code namely the classes we (O.B.) implemented for the test stand needs.

We have created a class for all the physical devices with methods for all the real properties and for some virtual ones.

Java code Example :

```

foc1 = new Focus("K1");
foc1.alReset();
foc1.switchOn();
foc1.getAlarm();
...
    
```



FOCUS PS Class

| FOCUS |
|--------------|
| alReset() |
| getAlarm() |
| getCurrent() |
| getVoltage() |
| switchOn() |
| switchOff() |
| getCode() |

Human interface software (Java cont..) 3

The PLC will generate some virtual properties (Code, Alarm, Status) for every physical devices.

Code : an integer representing the actual device condition


- Some Ex :
- 100 = focus switch ON command received
 - 102 = Power Supply busy
 - 103 = Focus OFF - no 380V
 - 108 = Focus OFF - 380V ON/ready to switch ON
 - 208 = Heater delay - waiting I fil < 27A
 - 303 = Drive OFF Temperature Fault

The same idea applies to the interlock system but the 8 channel are mapped to the low byte of an integer and decoded in the application.

```

Ex :
if ((code & 1) != 1)
{st=" Tstamp.now() : HV INTLK : Circulator Load Temp Interlock\n";}
    
```

Some real examples 1




Main Fix Display

Interlock Control


Main Control panel & Alarms and commands displays

Some real examples 2

KLYSTRON



PLC & Power
Converter Interface



Power meters &
PLC Interfaces



PC OPC/CMW
server and local
client

7/29/2002

SL/HRF L.A.

21

Can we draw some conclusions and more 1

YES WE CAN !

We have successfully integrated industrial equipments.

PLC's are a good choice for controls

We can use a lot of the industrial controls element and build special equipments based on industry standards (μ C)

We will extend the remote I/O and distributed structure during the next test stand project ADT (Master / Salve PLC's)

We are convinced that the 'OO' approach is the good one, we have seen this during the setting-up, **a modular system is easier to debug**

Embedded Web pages are a fantastic tool for specialist they can access the devices at the lowest level

We had good collaboration with the CO team during the CMW-Java implementation (and we will continue ..)

AND

7/29/2002

SL/HRF L.A.

22

Can we draw some conclusions and more 2

We had to face some problems :

Web pages on actual PLC's are slow so we had to keep them small

➤ **we hope more and faster tools in the near future**

Private network installation was not transparent (PC with 2 Eth. boards)

➤ **we need more than a confidential help from some friends**

The Power Converter control is not yet the LHC version

➤ **we contacted PO for test in the near future**

Writing good Java code can be a full time job for non specialists ..

➤ **it would have been nice to have modified Swing components with CMW communication capability**

AND

7/29/2002

SL/HRF L.A.

23

Can we draw some conclusions and more 3

Now some open questions

Can we base the future on OPC CMW

or else

how can we integrate the PLC industrial world directly in CMW ?

Are we going to see Windows PC in the control chain

or else

are we moving to Linux or to some 'SuperOs' and how this is going to be supported ?

We wrote a specialist (Java) programs for the test stand
who will do this for the next test stand (ADT) and the LHC ?

List of key words :

Distributed Architecture PLC FIPIO ETHERNET OPC CMW JAVA

7/29/2002

SL/HRF L.A.

24



Controls for QRL Commissioning & Reception (Sector 7-8): New Baseline

Axel Daneels (SL/DI)

- What's New to the Planning?**
- New Dates for QRL** (+ recap of Control Requirements)
- Simplification but New (?) Requirements**
- New Milestones**
- Questions / Problems / Conclusion**



New Dates for QRL (1)

u Preamble:

u New dates are based on:

- u LHC Construction & Installation, General Co-ordination Schedule (LHC-PM-MS-0005-rev 1.3 Draft; AC/TCP)
- u G.Riddone (Wed 27-03-02)



New Dates for QRL (2)

u QRL Installation (Mechanical elements, alcoves, local cables, et tutti quanti):

- u 16-June-03 to 07-Nov-03 (= 21 weeks)

u QRL Pre-commissioning:

- u 14-Jul-03 to 07-Nov-03 (= 17 weeks) : **1 year from now!**

u Recap of Requirements (cf. meeting 2 Feb 2001)

u Control Functionality

- u Manipulation of sensors / actuators and operation phases (Cool-down, Stand-by, Warm-up)
- u Monitoring

u Required Infrastructure

- u Fieldbus along sector
- u Supervision system in local (CRYO) and central control rooms (PCR, TCR)
- u Uploading / downloading calibration data from / to Oracle database
- u Analog signal observation
- u Vacuum interlocks



New Dates for QRL (3)

u QRL Commissioning:

- u 07-Nov-03 to 01-Dec-03 (3 weeks)

u Recap of Requirements (cf. meeting 2 Feb 2001)

u Control Functionality

- u Manipulation of sensors / actuators and operation phases (Cool-down, Stand-by, Warm-up)
- u Monitoring
- u Logging
- u Alarms

u Required Infrastructure

- u Vacuum fully operational
- u CRYO controls and adjacent refrigeration machinery fully operational
- u Local and central (PCR, TCR) control rooms



New Dates for QRL (4)

QRL Reception:

- u 01-Dec-03 to 05-Mar-04 (12 weeks) (05-Mar-04 = Acceptance!)
- u Recap of Requirements (cf. meeting 2 Feb 2001)
 - u Control Functionality
 - u Manipulation of sensors / actuators and operation phases (Cool-down, Stand-by, Warm-up)
 - u Monitoring
 - u Logging
 - u Alarms
 - u TCR and stand-by personnel on call
 - u Required Infrastructure
 - u Vacuum fully operational
 - u CRYO controls and adjacent refrigeration machinery fully operational
 - u Local and central (PCR, TCR) control rooms
 - u General services
 - u Safety (Oxygen deficiency risk)



Simplification but New (?) Requirements

Exit:

- u Front-End:
 - u all industrial PLC: none of M. Vanden Eynden's business
- u Database_Calib:
 - u = responsibility of the equipment specialists

New:

- u Analog signals for QRL Cryo
 - u Requested by: G.Riddone, Ph. Gayet
 - u Needed at "Pre-commissioning" : 14 Jul. 03.
 - u E. Ciapala informed by e-mail (4/07/2002)

Note:

- u planning from "end date"
- u milestones = "as late as possible"



New Major Milestones

| ID | SYSTEM | MAJOR MILESTONE | DATE | WHO | 2002 | 2003 | 2004 |
|----|----------------------------------|--|----------|-----------|------|------|------|
| | | | | | J | F | M |
| 0 | QRL Controls : New Baseline | QRL Controls: New Baseline | 29-01-02 | | | | |
| 1 | Alarms | Circle on Alarm? Technology | 25-06-02 | Tyrell | | | |
| 2 | Alarms | Alarm System: Pacstool + Arbitrat. Open available | 26-07-02 | Tyrell | | | |
| 3 | Logging | Logging Architecture Design Document | 25-07-02 | Bides | | | |
| 4 | | Logging: Interface Published | 18-10-02 | Bides | | | |
| 5 | Alarms | Alarm System: Operational Prototype available | 06-02-03 | Tyrell | | | |
| 6 | Timing | Synchronisation of PLC | 29-06-03 | Bian | | | |
| 7 | Communication Infrastructure | Voice Communication: 900 MHz Isady Feeder installed | 28-07-03 | Andersson | | | |
| 8 | | Technical network on the LHC surface now installed | 28-07-03 | Andersson | | | |
| 9 | | Network Optical Fibres in underground area (7-8) installed | 26-07-03 | Andersson | | | |
| 10 | General Services (Workshop, etc) | Workshop installed for QRL Pre-Commissioning | 16-08-03 | Challinor | | | |
| 11 | Timing | Timekeeping (2 - 4 more modules) | 14-07-03 | Breilau | | | |
| 12 | Analog Signals | Analog Signal System ready for QRL VAC | 14-07-03 | E.Ciapala | | | |
| 13 | Control Rooms | CRYO Control room ready for QRL | 14-07-03 | Ogrym | | | |
| 14 | General Services (Workshop, etc) | Cables for analog signals (CRYO) | 14-07-03 | Challinor | | | |
| 15 | Control Rooms | PCR ready for QRL Commissioning | 07-11-03 | Chavez | | | |
| 16 | | TCR Ready for QRL Commissioning | 07-11-03 | Hahn | | | |
| 17 | Alarms | Alarm System: enable for QRL Commissioning | 07-11-03 | Tyrell | | | |
| 18 | Logging | Logging available for QRL VAC & CRYO | 07-11-03 | Bides | | | |
| 19 | QRL VAC | QRL Vacuum Control Ready for QRL Commissioning | 07-11-03 | Ovevagge | | | |
| 20 | QRL CRYO | CRYO Control System Ready for QRL Commissioning | 07-11-03 | Ogrym | | | |



Questions / Problems / Conclusion

Database for configuration data:

- u something is being / will be set-up: is QRL concerned (?)

Analog Signals:

- u to be planned (E.Ciapala)

Installation of Network optical cables during SD 2002-2003 in:

- u LSS4 & TT40 = O.K.
- u T18 & Sector7- 8: may be a problem (late Tender: FC 12/02 or 03/03!)
- u L-K de Jonge will investigate

Nonetheless, and as a conclusion:

- u Except for previous points, ... everything seems on schedule!!!