

Controls' Aspects for LHC Hardware Commissioning:**CRYO*****Minutes of Meeting on 15 Aug. 2003****(& various subsequent discussions)*

A.Daneels (AB/CO)

Participants: P. Gomes, Ph. Gayet, A. Daneels, L.Serio, P. Charrue, R. Lauckner**General Considerations**

- A prerequisite for the commissioning of the CRYO HW is that the CRYO production and distribution must be available up to and including the QRL.
- Safety-PLC: are responsible for the refrigerator's safety and installed in power racks of the refrigerator by company that supplies the refrigerator.
- Approx. 40000 I/O in total, of which a large number will be logged

Where

- Unit commissioning:
 - o Underground (8-7): US85, UJ84, RE82, UJ76, RE78,
 - o Underground (2-3): US25, UJ26, UJ32, RE28, RE32
 - o Surface Pt 8: SHM8, SH8, SD8, SDH8
 - o Surface Pt 2: SH2, SD2
 - o VDSL must be available at Underground locations (Action: IT/CS)
- Local control room must be equipped for the HW commissioning: Oct 2003 (Action: CO/IS)
- Commissioning of CRYO system must include operation from BCR: 30 Apr 2005
- L.Serio requested the possibility to monitor the CRYO from the office; control actions however should be restricted to the control rooms (QCR or BCR).

Major milestones:

- Request for cabling in tunnel for Sectors 7-8, and 2-3: was done (P.Gomes)
- Define PLC architecture (e.g. type of PLC, Premium, Quantum): 31 March 2004 (Action: CO/IS)
 - o The decision to install or not PLC in the alcoves must be taken now, (RADWG)
- EtherFIP must be operational by 1 Sept 2004 (Not to forget: powering of Gateway racks) (Action: CO/IN)
- Upgrade of supervision applications
 - o for CRYO production in view of HW commissioning: 31 Jan 2004 (Action: CO/IS)
 - o integration of new Schneider platforms: deployment for Pt. 8 & 2 from 1 Jan 2004, and ready for 7-8 & 2-3: 30 Sept 2004 (Action: CO/IS)
- Time synchronisation (NTP) of PLC: 1 July 2004 (Action: CO/IS)
- Automated configuration of Gateways and PLC: 1 Sept 2004 (Action: CO/DM & CO/IS)
- Organise MP5 support for CO group: 1 July 2003 (Action: R.Lauckner)
- Remote reboot of PLC in Pt 2 & 8 from Local Control Room: 1 Sept 2004 (Action: AB/IN)
- Compatibility of PVSS with console managers: 15 Dec 2003 (Action: CO/IS & CO/AP)
- Test Alarm interface to PVSS: 1 Sept 2004 (Action: AB/IS)

- Define the implementation of CRYO into GTPM (“pannes majeures”): 30 Jun 2004 (Action: AB/AP, AB/IS, ST/MA)
- Support for PVSS workstation & Data Servers in PCR & QCR: from 1 July 2003 (Action: CO/IN)
- Monitoring of entire control chain (PLC, network, servers, ...) from PCR, BCR: 1 Sept 2004 (Action: CO/IN)
- Generation of PLC tables and programs and supervision database from the ORACLE: 1 Sept. 2004 (Action: CO/IS)
- First line support for PLC, SCADA, FIP, ...: Jan 2005 (Action: CO/IN)
- Decide on a solution for power converters Feed forward control: 31 July 2004 (Action: CO/IS)
- Local control room equipped: 1 Oct 2003 (Action: CO/IS).

Miscellaneous

- UPS: needed to ensure monitoring the temperature in case of power fail; UPS takes over during 10 mins, next, diesel takes over.

Appendix

Summary of Milestones in chronological sequence

| Milestones for CRYO Commissioning | | | |
|-----------------------------------|---|---------------------|------------|
| | What | WHO | WHEN |
| 1 | Request for cabling in tunnel for Sectors 7-8, and 2-3 | P.Gomes | O.K. |
| 2 | Organise MP5 support for CO group | R.Lauckner | 01/07/2003 |
| 3 | Support for PVSS workstation & Data Servers in PCR & QCR: start | CO/IN | |
| 4 | Decide to install or not PLC in the alcoves (in view of PLC architecture) | RADWG | 01/09/2003 |
| 5 | Local control room equipped | CO/IS | 01/10/2003 |
| 6 | PVSS made compatibility with console managers | CO/IS, CO/AP | 15/12/2003 |
| 7 | Upgrade supervision applications for integration of new Schneider platforms: start | | 01/01/2004 |
| 8 | Upgrade supervision applications for CRYO production in view of HW commissioning | CO/IS | 31/01/2004 |
| 9 | Define PLC architecture (e.g. type of PLC, Premium, Quantum): | CO/IS | 31/03/2004 |
| 10 | Define the implementation of CRYO into GTPM (“pannes majeures) | AB/AP, AB/IS, ST/MA | 30/06/2004 |
| 11 | Time synchronisation (NTP) of PLC available | CO/IS | 01/07/2004 |
| 12 | Decide on a solution for power converters Feed forward control | | 31/07/2004 |
| 13 | EtherFIP operational | CO/IN | |
| 14 | Automated configuration of Gateways and PLC: available | CO/DM, CO/IS | |
| 15 | Remote reboot of PLC in Pt 2 & 8 from Local Control Room: available | AB/IN | |
| 16 | Test Alarm interface to PVSS | AB/IS | 01/09/2004 |
| 17 | Monitoring of entire control chain (PLC, network, servers, ...) from PCR, BCR | CO/IN | |
| 18 | Generation of PLC tables and programs and supervision database from ORACLE | CO/IS | |
| 19 | Upgrade supervision applications for integration of new Schneider platforms: start deployment for Pt. 8 & 2 | CO/IS | 30/09/2004 |
| 20 | First line support for PLC, SCADA, FIP, ...: available | CO/IN | 01/01/2005 |