

## **Minutes of LHC-CP Link Meeting 32 held on 28.01.2003**

### **Present:**

M.E. Angoletta (scientific secretary), A. Bland, E. Carlier, A. Daneels, B. Frammery, C. Frisk, R. Gavaggio, P. Gayet, P. Gomes, E. Hatziangeli, A. Hilaire, R. Hopkins, M. Lamont, R. Lauckner (chair), M. Peryt, G. Riddone, F. Rodriguez Mateos, R. Saban, R. Schmidt, CH Sicard, P. Sollander, M. Tyrrell

### **Agenda**

1. Matters arising from Previous Meetings.
2. LHC-CP News – R. Lauckner
3. QRL review – G. Riddone
4. QRL controls/communication issues, AB-CO responsibilities – C-H Sicard
5. QRL Controls coordination/scheduling and issues – A. Daneels
6. AOB.

### **Minutes**

#### **1. MATTERS ARISING FROM PREVIOUS MEETING**

It was asked how a user could request a network service, for instance a network connection. A. Bland answered that a normal network connection form is available for the “old” network, while for “new” networks an email has to be sent to netops.

#### **2. LHC-CP NEWS**

Robin announced that probably in June a Controls Workshop would be organised, dealing mainly with technical-type issues.

#### **3. QRL REVIEW (GERMANA RIDDONE)**

Germana Riddone gave an [overview](#) of QRL system layout, installation/testing schedule and instrumentation, using sector 7-8 of QRL as an example.

Sector 7-8 is decoupled from the cryostat vacuum and it's composed of 9 vacuum spaces, separated by 8 longitudinal vacuum barriers.

The installation phase is divided into 4 major steps:

- a) Pre-installation;
- b) Installation & pre-commissioning;

- c) Pumping + QUI connection, commissioning;
- d) Reception.

All activities within the same step can be carried out in parallel. The time allocated is 8 weeks for step a), 19 weeks (21 weeks for sectors 7-8 and 2-3) for step b), 3 weeks for step c) and 8 weeks (12 weeks for sector 7-8) for step d).

Germana mentioned that Air Liquide will carry out the installation phase. Robin Lauckner then asked whether Air Liquide would use their own pumping equipment or not. The answer was that in order to save money, CERN will lend them the mobile pumps needed. However, no control actions will be required at that stage, since it will be Air Liquide's responsibility to implement local controls and databases.

Germana gave then some figures for the cryogenic instrumentation needed for sector 7-8. This includes about 250 thermometers, 42 transducers, 36 pressure switches, 43 quench valves and so on. Similar figures are also true for the other sectors.

Robin asked whether the quench valves are passive. The answer was that in principle they are not, since they can be opened remotely by digital control via individual cable.

Concluding the part regarding cryogenic instrumentation, Germana underlined that WorldFIP-type crates foreseen for LHC will not be available for QRL reception tests. For this reason, specific crates based on Profibus-DP will be used. This means that the instrumentation will have to be re-commissioned, once the LHC-type crates are in place.

Germana added that only one set of QRL reception test electronics is foreseen, therefore it will not be possible to tests sectors in parallel.

A list of sector 7-8 major milestones follows:

- 13.06.03 corresponds to the completion of the external supports positioning phase (item a) above).
- 16.06.03 corresponds to the start of the vacuum spaces mounting (item b) above).
- 11.11.03 corresponds to the start of the phase described in point c) above. This will include pumping & connection to QUI phase, as well as commissioning. This part will be completed by 28.11.03.
- 2.02.04 is the starting date of the reception tests. This phase will be completed by 23.04.04.

Finally, Germana recalled some control functionality that will be required in pre-commissioning, commissioning and reception phases. In particular, access to calibration data, logic simulation of operation phases as well as sensors and actuator manipulation will be needed. In addition, alarms, monitoring and logging capabilities will have to be in place.

Robin asked whether they needed these control functionalities to be accessed from the central control room, or whether the local control room would be enough. The answer was that there is no need to have them available in the central control room.

Robin asked also what whether the instruments will be left under vacuum and require remote monitoring once the tests have been carried out. After discussion it appears that the QRL will be filled with dry air after testing and will not require monitoring, this is not yet confirmed.

#### **4. QRL CONTROLS/COMMUNICATIONS ISSUES (CLAUDE-HENRI SICARD)**

Claude-Henri's [talk](#) covered the controls needed for cryogenics and vacuum for reception tests to be carried out in sector 7-8. During the talk it is assumed that power, network and control cables are already in place. In addition, it is assumed that the control facilities implemented during the pre-commissioning phase will not involve any logic, such as in regulation loops, but only valve control checking.

Claude-Henri listed the technical requirements for AB/CO. with the corresponding deadline and the name of the section that will implement each requirement. Only PLC and SCADA were included in the requirements list, since only they were deemed necessary for reception tests.

Robin asked whether a time-stamping mechanism was going to be implemented in the PLCs. The answer was that this was not required for the reception tests. Roberto mentioned that previous experience with time stamps in PLCs showed that they could not be transmitted to the SCADA. Claude-Henri said that this limitation does not apply to PVSS. Robin then underlined that the idea is to carry out a time-stamping as near to the source as possible, therefore it would be wise do it also in this case. This will nevertheless have to wait for promised NTP support from the PLC manufacturer.

Claude-Henri went on by listing the requirements for other groups, namely IT/CS, ACR and the LHC Data Interchange Working Group (LDIWG). In particular, Claude-Henri underlined that the pre-commissioning phase, scheduled to start in September 2003, will need the Ethernet network. Unfortunately, the IT/CS group recently stated that the Ethernet network would be installed in September 2003. Clearly, it has to be installed before then, so an agreement will have to be reached.

On a more general view, Claude-Henri underlined that application software specifications should be handed out at least 3 months before the date when the service is needed.

Some issues are still open, such as whether the PVSS server supported will run under Linux or under Windows. This might imply the need for software upgrades.

Concerning the data interchange between cryogenics and vacuum, P. Gayet underlined that they want a loose coupling between vacuum and cryogenic systems. A meeting concerning this will be organised (by Philippe?) very soon.

## **5. QRL CONTROLS COORDINATION/SCHEDULING AND ISSUES (AXEL DANEELS)**

Axel started by saying that his [presentation](#) is a mixture of the one-year old scheduling exercise and of new (partial) inputs he got following a recent inquiry. As a consequence, some dates reported in his talk might have to be updated.

Axel underlined also that scheduling – and not planning – is the correct word, since neither a resource levelling nor a cost estimation exercises were carried out.

Axel detailed the Work Packages milestones for several tasks discussed also in Germana's and Claude-Henri's presentations. Several dates were partially controversial, therefore Robin suggested all persons involved to send to Axel their “versions” of the period when a certain activity will be carried out. Axel then stressed that to avoid misunderstandings both start and end date should be specified for each activity, together with dependencies between these activities.

## **6. OUTSTANDING POINTS**

Many of the technical issues raised during the meeting have been scheduled for attention at the AB-CO technical board during February and March.


The controls commissioning is scheduled to start on 20<sup>th</sup> August. All other dates are to be confirmed by A. Daneels and the groups concerned, who should supply start and end dates for their major activities. Axel will look into interdependencies in these activities together with all those concerned.

Another LHC-CP meeting will be dedicated to this topic before June.

The AB-IN section is coordinating with IT/CS to define the procedures to be followed for connecting equipment to the Technical network.

<b>Long-Term Actions</b>	<b>People</b>
Common power circuit database requirements	R. Schmidt
Underground Control Rooms requested	R. Lauckner
Establish Post-mortem sub-project	R. Lauckner
Clarify Middleware Services to be used by LHC-CP	AB-CO TC


Reported by M. E. Angoletta



# QRL Review


**32<sup>nd</sup> LHC-CP meeting, 28.01.03**

**G. Riddone, AT/ACR-cd**





# Contents

- **Architecture of the LHC cryogenic systems**
- **QRL layout**
- **Installation sequence**
- **Summary of instrumentation and vacuum equipment**
- **Planning for installation and reception tests**
- **Main requirements**




# Layout of LHC Cryogenics




**Legend:**

- QRL
- QUI
- Refrigerator
- Arc
- Dispersion Suppressors
- Long Straight Section





# Architecture of the LHC Cryogenics




## Legend

Cryogenic  
Distribution  
Line


QSC\_(A,B,C): Warm Compressor Station  
 QSR\_(A,B): Surface 4.5 K Refrigerator Cold Box  
 QURA: Underground 4.5 K Refrigerator Cold Box  
 QURC: 1.8 K Refrigeration Unit Cold Box  
 QUI\_(A,B,C): Cryogenic Interconnection Box

New 4.5 K refrigerator  
 Ex-LEP 4.5 K refrigerator  
 1.8 K Refrigeration unit




# Required cryogenic equipment


## Point 8



- **New 4.5 K refrigerator:** QSRB (surface cold box), & QSCA (warm compressor station), incl. nitrogen dewar (QSDN) and helium tanks (QSV)
- **Cryogenic interconnection box:** QUIC
- **Vertical transfer line:** QPLB




# QRL simplified layout




## 9 vacuum sectors:


- G, F, D, C = about 428 m
- H, B = about 380 m
- E = about 215 m
- A = about 360 m
- I = about 75 m



# QRL layout




- 8 longitudinal vacuum barriers
- transverse vacuum barriers at each jumper connections




# Main phases

- **Pre-installation → external supports**
- **Installation [I]**
- **Pre-commissioning [PC]**
- **Pumping and QUI connection**
- **Commissioning [C]**
- **Reception [R]**



# Installation Structure


- **8 weeks** before installation tunnel access for suppliers: survey activities and installation of external supports.  
(at this period general services installation in the tunnel)
- **19 weeks** installation  
**(21 weeks for the 1st & 2nd sector)**
  - » 2 working fronts & two shifts
  - » automatic orbital welding (~100 %)
  - » CERN services (vacuum, local cabling, instrumentation, ...) according to subsector completion by Air Liquide
- **3 weeks** for global pressure & leak testing and others
- **8 weeks** of reception testing **(12 weeks for the first sector)**




# Sector Schedule

Weeks	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38											
<b>QRL pre-installation</b>	Contractor survey activities - support installation																																																
<b>QRL installation</b>									Contractor Transport, installation QRL elements, welding activities, leak tests CERN Survey activities [EST-SU], Installation of cable tray [ST-EL], cabling (cryo and vacuum), plugging of connectors [ACR]																			Only for 1st two sectors																					
<b>QRL pre-commissioning</b>									Instr. and control checks [vacuum space wise]																			Only for 1st two sectors																					
<b>Connection to QUI (1 w) and QRL commissioning</b>																												Pumping + pres. test																					
<b>QRL reception</b>																														Cooldown, instr. test at CT, heat inleaks, warm up						Only for 1st sector													
	8 w								19 w																			2 w		3 w		8 w						4 w											


**ready for reception tests**



# Mounting sequence of the QRL








# Cryogenic instrumentation


- **Thermometers: ~ 250**
- **Pressure transducers: ~ 42**
- **Pressure switches: ~ 36**
- **Electrical heaters: 5**
- **Level gauge: 1**
- **Control valves: 167 [Profibus]**
- **Quench valves: 43**



# Cryo instrumentation – sector 7-8 (1)

Instrumentation associated with QRL service modules for sector 7-8

SM Type	Quantity	Cryo Valves								
		TT	PT	EH	LT	Total	CV profibus	QV	PS	CV guard
AA	10	9	2	0	0	6	5	1	1	1
AB	11	5	0	0	0	6	4	2	1	1
AC	1	5	0	0	0	7	5	2	1	1
AD	1	5	0	0	0	6	5	1	1	1
AF	1	12	2	2	0	8	7	1	1	1
BA	2	9	2	0	0	6	5	1	1	1
CF	1	6	0	0	0	4	3	1	1	1
CH	1	4	0	0	0	3	2	1	1	1
DA	1	5	2	0	0	4	4	0	1	1
DB	1	5	2	0	0	3	3	0	1	1
EA	3	6	2	0	0	5	5	0	1	1
FB	1	2	0	0	0	2	2	0	1	1
FE	1	4	2	0	0	3	3	0	1	1
GF	1	10	2	0	0	11	8	3	1	1
IA	1	10	2	3	1	6	6	0	0	0
<b>Total</b>	<b>37</b>	<b>249</b>	<b>42</b>	<b>5</b>	<b>1</b>	<b>210</b>	<b>167</b>	<b>43</b>	<b>36</b>	<b>36</b>




# Cryo instrumentation – sector 7-8 (2)

Instruments associated to local or remote cabinets for sector 7-8

Local Cabinets (Crates)					
Crate Type	Quantity	Analog IN	Analog OUT	Level Gauge	Digital IN
AA	10	11	0	0	3
AB	11	5	0	0	5
AC	1	5	0	0	5
AD	1	5	0	0	3
AF	1	14	2	0	3
BA	2	11	0	0	3
CF	1	6	0	0	3
CH	1	4	0	0	3
DA	1	7	0	0	1
DB	1	7	0	0	1
EA	3	8	0	0	1
FB	1	2	0	0	1
FE	1	6	0	0	1
GF	1	12	0	0	7
IA	1	12	3	1	0
<b>TOTAL</b>	<b>37</b>	<b>291</b>	<b>5</b>	<b>1</b>	<b>122</b>

Alcove IO (RIO)			
SM	Quantity	% Valves	Digital OUT
AA	10	5	2
AB	11	4	3
AC	1	5	3
AD	1	5	2
AF	1	7	2
BA	2	5	2
CF	1	3	2
CH	1	2	2
DA	1	4	1
DB	1	3	1
EA	3	5	1
FB	1	2	1
FE	1	3	1
GF	1	8	4
IA	1	6	0
<b>TOTAL</b>		<b>167</b>	<b>79</b>



# Cryo instrumentation – conclusion

QRL sector 7-8 I/O type						
Type	Analog IN	Analog OUT	Level Gauge	Digital IN	% Valves	Digital OUT
Quantity	291	5	1	122	167	79 + a few interlocks

**The LHC-type tunnel crates will not be available for the QRL reception tests**

=> QRL reception tests: specific crates will be used, they are based on Profibus-DP (S7-300)

ATTENTION: **Only one set of QRL reception test electronics is foreseen**


All cabling, connector, PCU, network and SCADA infrastructure is as for the LHC

Fieldbus hubs, valve controllers & underground UNICOS equipment are located at **IP7, RE78, RE82 & IP8**

**Specs for QRL sector 7-8 reception test control software shall be ready by mid-2003**


**About 250 Cernox will require individual conversion tables stored into an Oracle database**

Presently we have problems with DB support - How to implement the link with ORACLE?




# Vacuum equipment

Configuration in the arc region – vacuum sector: 4 cells




Vacuum equipment:


- 1 flange on each service module
- 2 flanges on each mid cell pipe element
- 2 flanges on each return module
- 2 flanges on each junction region




# Vacuum equipment type




Type VE10




Type VE30



Type VE20




Type VE21



Type VE22


	Port ISO-K 100 flange
	Pumpout port
	Vacuum barrier
	Primary pump
	Turbomolecular pump
	Electro-pneumatic controlled valve
	Safety valve
	Manually operated valve
	Membrane gauge
	Pirani gauge
	Penning gauge




# Vacuum equipment list

Equipment	UJ76	RE78	RE82	UA83
Master PLC S7/400	1	1	1	1
Slave PLC S7/300	1	3	3	1
RS485 Repeater	0	1	1	0
Pumping Group	1	3	3	1
Pirani (TPG)	4	0	0	4
Penning (TPG)	4	0	0	4
Boitiers TPG300	[2 .. 4]	0	0	[2 .. 4]
Pirani (Compact)	0	3	2	0
Penning (Compact)	0	9	8	0
Piezo (Compact)	1	3	4	1
VPG gauge(s) [1]	0	3	3	0

[1] : Gauge type not yet defined




# Reception Tests




- **QRL installed with**
  - » test caps
  - » shield and short-cuts for pipes
- **QRL commissioning has pilot function:**
  - » tunnel cryogenics
  - » tunnel control issues






# Schedule for Sector Reception Tests

Weeks	1	2	3	4	5	6	7	8
<b>Cool down</b>	300-4 K with parallel leak detection							
<b>Functional tests of control and monitoring equipment</b>		about 250 TT, 200 cryogenics valves, 100 control loops						
<b>Temperature stabilization and heat inleak measurement #1</b>				Headers only				
<b>Temperature stabilization and heat inleak measurement #2</b>						Headers + pipes in the service modules (jumper)		
<b>Warm up</b>								4-300 K



# Important dates

	<b>From</b>	<b>To</b>
<b>Positioning of ext. supports</b>	<b>21.04.03</b>	<b>13.06.03</b>
<b>Mounting vacuum space H</b>	<b>16.06.03</b>	<b>07.07.03</b>
<b>Mounting vacuum space F</b>	<b>08.07.03</b>	<b>29.07.03</b>
<b>Mounting vacuum space D</b>	<b>08.07.03</b>	<b>29.07.03</b>
<b>Mounting vacuum space I</b>	<b>30.07.03</b>	<b>07.08.03</b>
<b>Mounting vacuum space G</b>	<b>30.07.03</b>	<b>20.08.03</b>
<b>Mounting vacuum space C</b>	<b>08.08.03</b>	<b>29.08.03</b>
<b>Mounting vacuum space E</b>	<b>21.08.03</b>	<b>29.08.03</b>
<b>Mounting vacuum space A</b>	<b>01.09.03</b>	<b>11.09.03</b>
<b>Mounting vacuum space B</b>	<b>12.09.03</b>	<b>03.10.03</b>
<b>Pumping + connection to QUI</b>	<b>11.11.03</b>	<b>28.11.03</b>
<b>Commissioning</b>	<b>11.11.03</b>	<b>28.11.03</b>
<b>Reception</b>	<b>02.02.04</b>	<b>23.04.04</b>



# Summary of main requirements

- **Before installation**
  - » Warm piping
  - » General systems
  - » Cables foreseen inside the tunnel already installed in the cable tray
- **Control functionality**
  - » Calibration data [P-C]
  - » Manipulation of sensors/actuators and simulation of operation phases [P-C, C, R]
  - » Monitoring [P-C, C, R]
  - » Logging [C, R]
  - » Alarms [C, R]
  - » TRC and stand-by persons on call [C, R]
- **Required infrastructure**
  - » Vacuum operational [P-C=interlocks only, C and R = fully]
  - » Cryo control (4.5 K refrigerator and QUI fully operational) Instrumentation [C, R]
  - » Local control room [C, R]

# QRL Tests Review

## Controls Requirements

C.H.Sicard AB/CO

LHC-CP meeting 28.01.03

1

# Plan

1. Scope
2. Technical requirements
  - ☒ For AB/CO
  - ☒ For other groups (if it affects AB/CO work)
3. Open issues

LHC-CP 28/ 01/2003

C.H.Sicard, P.Gayet-AB-CO-IS

2

## Scope of presentation

- ⌘ Covers control needs for Cryo, Vacuum, in the context of the QRL reception tests of sector 7-8
- ⌘ Architecture proposed to facilitate further QRL reception tests (other sectors)
- ⌘ Assumes infrastructure (power, network) and control cables are present when needed
- ⌘ Assumes control facilities in 'pre-commissioning' phase (starting 20.08.03) are limited to instrumentation or valve control checking.

## Technical Requirements for AB/CO (1)

PVSS Data servers for Cryo, VAC, with synchronised clock, central surveillance	IN,IS	20/08/03
Operator Stations for Cryo installed & connected in local control room	IN	20/08/03
UNICOS framework (v1) ported to PVSS	IS	15/03/03
Client interface to Central Logging (and Alarms?) defined	DM,AP	01/03/03
PLC architecture for Cryo finalized f(Schneider planning for new PLC range)	IS	01/03/03

## Technical Requirements for AB/CO (2)

Procurement of UNICOS PLC HW & SW for Cryo	IS	20/08/03
Automatic extraction of thermometric calibration from Oracle DB for Cryo PLCs	DM,IS	20/08/03
Data Interchange mechanism implemented for PVSS/UNICOS	IS	01/10/03
UNICOS PVSS connection to Central Logging (incl. Data retrieval)	DM	01/11/03
UNICOS connection to Central Alarm, for TCR (name mapping required)	IN	10/11/03

## Requirements for Other groups (1)

Ethernet network in surface buildings & alcoves	IT/CS	20/08/03
Check feasibility of GPRS for SCADA usage in tunnel	IT/CS	01/04/03
Definition of Data Interchange protocol	LDIWG	01/04/03
Cryo Process specs available	ACR	01/07/03
Profibus-DP remote-I/O installed	ACR	20/08/03

## Requirements for Other groups (2)

Provide PVSS server on Linux, with Siemens PLC connectivity (Applicom)*	IT/CO, AB/CO	01/07/03
Adapt Communication configuration (OPC->Applicom)*	VAC	01/08/03
Data interchange with Cryo at supervision level	VAC	01/10/03


\* If AB/CO policy not to support Windows servers

## Open Issues




- ⌘ Clarify controls required during:
  - ☑ pre-commissioning,
  - ☑ commissioning,
  - ☑ reception phases
- ⌘ Cryo Test Application development mode
  - ☑ Via external programming (= > Specs ready 3 months before)
  - ☑ Under CERN responsibility
- ⌘ Cryo Controls generation tool adapted to new Schneider devt SW?
- ⌘ Manpower for Thermometer DB extraction, connection to Logging & Alarms?
- ⌘ TCR needs for vacuum and cryo?
- ⌘ PVSS Server on Linux f(AB/CO policy on servers)


# Cryo Applications Development Status



# QRL TEST Cryo HW Implementation



# Cryo Applic. Production planning




# Cryo Software Issues

- ⌘ PVSS framework (03-03)
- ⌘ UNICOS Code generation tool
  - ☑ Ready for present hardware
  - ☑ 04-03 for PVSS
  - ☑ 08-03 ?? For new Schneider development platform
- ⌘ New development platform preferred but solution available on present ones
- ⌘ QRL solution in a dedicated Data Server
- ⌘ Interface to logging system for data analysis

## Cryo Controls Hardware Issues

- ⌘ Local Control room available
- ⌘ Ethernet network
  - ☑ (planning transmitted to IT-CS)
- ⌘ Availability of New Schneider PLC ???
- ⌘ Validation on the temporary Profibus solution

## VAC Control Architecture



## VAC controls External Needs

- ⌘ Server Machine
- ⌘ Ethernet in UJ76, Alcoves & UA83
- ⌘ Alarms & Logging Systems (+ Interfaces)

(slide from R.Gavaggio)

## VAC Controls Equipment List

Equipment	UJ76	RE78	RE82	UA83
Master PLC S7/400	1	1	1	1
Slave PLC S7/300	1	3	3	1
RS485 Repeater	0	1	1	0
Pumping Group	1	3	3	1
Pirani (TPG)	4	0	0	4
Penning (TPG)	4	0	0	4
Boitiers TPG300	[2 .. 4]	0	0	[2 .. 4]
Pirani (Compact)	0	3	2	0
Penning (Compact)	0	9	8	0
Piezo (Compact)	1	3	4	1
VPG gauge(s) [1]	0	3	3	0

[1] : Gauge type not yet defined

(slide from R.Gavaggio)



# Scheduling & Coordination of Controls for QRL Tests

## Current State and Schedule <sup>(1)</sup>

Axel Daneels

<sup>(1)</sup> Some updates based on discussions at the meeting



# Scope of Scheduling (1)

*Re: Meeting 28 Feb 03 - 02 - 1 agreed "Planning Activity for LHC Control System" (20 Apr 03) (a reminder)*

- **Planning / scheduling limited to:**
  - **Tasks:**
    - that fall strictly within the scope of the LHC- CP project: e.g. Alarms, Logging, etc
    - that require controls facilities: e.g. CRYO, VAC require Logging, Alarms
    - on which controls heavily depend: e.g. field bus, communications infrastructure
    - for which "help" was requested: e.g. VAC
  - **Time frames (... i.e. "planned activities") in which tasks are performed**
  - **No resources**
- **What does this imply?**
  - "Scheduling" rather than real "Planning"
    - Scheduling only verified for Time consistency (critical path)
    - No resource levelling
    - No cost estimation



# Scope of Scheduling (2)

*(a reminder)*

- **Work packages/ tasks considered in current schedule**
  1. CRYO devices for QRL
  2. Field bus (change since LHC- CP meeting of 14/ 01/ 03)
  3. Timing
  4. Communications Infrastructure
  5. Control Rooms
  6. CRYO Controls
  7. VAC Controls
  8. DIP (L DIWG)
  9. Alarms
  10. Logging



# Overall "external" Time Frames for QRL

✓ **QRL Activities** (G.Riddone) <sup>(1)</sup>

	Duration	Start	Finish
<b>QRL(7-8) Installation</b> <sup>(2)</sup>	21 w	16 - Jun- 03	03- Oct- 03
			or 07 - Nov- 03
<b>QRL(7-8) Pre-Commissioning</b> <sup>(3)</sup>	06 w	20- Aug- 03	29 - Aug- 03
<b>QRL(7-8) Pre-Commissioning</b>	10 w	01 - Sep- 03	07 - Nov- 03
<b>LSS4 ,TT4 0 Beam Test !</b>	3 d	08 - Sep- 03	0227 - Oct- 03
<b>QRL(2 -3) Installation !</b>	21 w	10- Nov- 03	16 - Apr- 04
<b>QRL(7-8) Commissioning</b>	3 w	11 - Nov- 03	28 - Nov- 03
<b>QRL(7-8) Reception (cool down etc)</b>	12 w	02- Feb- 04	23- Apr- 04

<sup>(1)</sup> New dates: cf. G.Riddone's 14 Jan. 03

<sup>(2)</sup> According to G.Riddone's slide 12 & 15 (14 Jan. 03), QRL Mounting finishes 3-Oct-03

<sup>(3)</sup> According to General Planning (LHC-PM-MX-0005, rev 1.4) QRL Installation finishes 7-Nov-03

<sup>(4)</sup> 6 weeks are foreseen for test of CRYO devices (valves,...) ;





## Work Packages Milestones (1)

*Note: for consistency, all Milestones correspond to completion dates*

- ✓ **CRYO Devices for QRL** (*J.Casas-Cubillos*)
  - PVSS Communication & Access to NICE tested (VAC): 28 - Feb- 03
  - CRYO < - VAC Communication specified: 28 - Feb- 03
  - S/ WSpecs ready: 27 - Jun- 03
  - PL C installed in Alcoves: 01 - Aug- 03
  - Thermo Configuration Data Base available: 15 - Aug- 03
  - Valve Control commissioning start: 20 - Aug- 03
  - Test Crates installed: 01 - Oct- 03
  - Instrumentation commissioned: 15 - Oct- 03



## Work Packages Milestones (2)

- **Fieldbus** (*Cl.-H. Sicard??*)
  - " Passerelle" E THE RFIP & MICROFIP module: N/ for QRL Commissioning
  - WorldFIP Network cables + connectors installed for QRL: 14 - Jan- 03
  - temporary solution based on Profibus & Siemens EP2001/ O: 25 - Apr- 03
- **Timing** (*P.Anderssen*)
  - Time stamping (1 - 2nsec resolution; NTP only): 14 - Jul- 03
- ✓ **Communications\_ Infra** (*P.Anderssen*)
  - Voice Communication (900MHz leak yFeeder) installed: 28 - Feb- 03
  - Technical network on the LHC surface sites installed: 28 - Feb- 03
  - Additional Optical Fibres in underground areas (7 - 8) installed: 27 - Sept- 03
  - Wireless Communication (GPRS): 11 - Nov- 03
- **Control Rooms**
  - Local CRYO (*Ph.Gayet*): O.K.
  - VAC & CRYO Alarms & Logging from PCR (*P.Charrue*): 31 - Oct- 03
  - VAC & CRYO monitoring from TCR (*P.Ninin*): 11 - Nov- 03



## Work Packages Milestones (3)

- ✓ **CRYO Controls** (*Ph.Gayet*)
  - GPRS Performance Tests in Lab: 15 - Feb- 03
  - PVSS Framework available: 28 - Mar- 03
  - UNICOS Library Delivered <sup>(1)</sup>: 28 - Mar- 03
  - QSRB S/ W commissioning with PCVUE starts: 28 - Mar- 03
  - UNICOS Code Generation Tool <sup>(1)</sup>:
    - For PVSS: 25 - Apr- 03
    - For new Schneider Development Platform: 29 - Aug- 03
  - PVSS Development Kit available (critical for QUI): 27 - Jun- 03
  - Refrigerator Controls ready: 05 - Jul- 03
  - UNICOS Network for QRL\_ 7 - installed: 14 - Jul- 03
  - QRL CRYO Controls ready for Pre- Commissioning: 14 - Jul- 03
  - QUI Commissioned with PVSS: 26 - Sep- 03
  - QRL CRYO Controls ready for QRL Commissioning: 11 - Nov- 03
  - QRL CRYO Test with Alarm & Logging systems completed: 01 - Dec- 03
  - QRL operational for Reception Tests: 02 - Feb- 04

<sup>(1)</sup> UNICOS Library + Code Generation Tool to produce Applications



## Work Packages Milestones (4)

- ✓ **VAC Controls** (*R.Gavaggio*)
  - QRL VAC equipment test (local) <sup>(1)</sup>: 20 - Aug- 03
  - QRL VAC Monitoring from Office <sup>(2)</sup>: 20 - Aug- 03
  - QRL VAC tested with interlocks & data exchange with CRYO: 11 - Nov- 03
  - QRL VAC Control ready for QRL Commissioning: 11 - Nov- 03
  - QRL VAC Test with Alarm & Logging system completed: 28 - Nov- 03
- ✓ **DIP (Data Interchange Protocol)** (*W.Salter*)
  - Definition: 28 - Mar- 03
  - Prototype suitable for QRL test implemented: 27 - Jun- 03

<sup>(1)</sup> VAC Tests as soon as VAC sectors I, F, G, H installed

<sup>(2)</sup> Needs Optical Fibres in underground areas (cf. Communications' Infrastructure)



## Work Packages Milestones (5)

### ✓ Logging (R.Billen)

- UR published: 20- Dec- 01
- Functional Specs. available: 30- Nov- 02
- Architectural Design Doc: 31 - Jan- 03
- Interfaces for data providers Published: 28 - Feb- 03
- Logging available for QRL (browser based GUD): 27 - Jun- 03
- Logging accepted by QRL clients: 28 - Nov- 03

### • Alarms (M.Tyrrell) <sup>(1)</sup>

- UR Doc. Available: 28 - Feb- 02
- Functional Specs available : 28 - Feb- 02
- Control Interfaces (' PublicAPI' get, set) defined: 28 - Feb- 02
- Server available: 28 - Feb- 02
- Operational Prototype available <sup>(2)</sup> : 20- Dec- 02
- Alarm System available for QRL Commissioning: 11 - Nov- 03

<sup>(1)</sup> Based on 2001 planning. More detailed mile stone planning will be produced shortly by M.Tyrrell (e-mail 27/01/03)

<sup>(2)</sup> Prototype consists of: source API, Business layer, "Client" API, Alarm Console, communication between "current" and "new" system



## Issues of Concern & Next Steps

### • Issues of Concern

- Commissioning starts: 20- Aug- 03 3- Oct- 03 11 - Nov- 03
- Communication in Tunnel: will GPRS be sufficiently performing?
  - If not: ... What?
- No application software considered
  - AB/ CQW: N/ A
  - "reception test control software" (J.Casas-Cubillos)
- Some task shave completion milestones only: no intermediate ones, e.g.
  - CRYO
  - VAC

### • Next Steps

- Check consistency of dates through MS- Project do so we need:
  - Starting dates / duration
  - Link between tasks
- QRL(2- 3)activities: When?