

LHC Section	"External" Milestones	Dates		Duration		
		Start	Finish	(# days)	(# weeks)	(# months)
LSS4, TT40	Hardware Commissioning (*)	1-Nov-02	30-Apr-03	181	26	6
QRL (7-8)	Installation	21-Jul-03	12-Dec-03	145	21	5
LSS4, TT40	Test with Beam up to TED 400354	8-Sep-03	8-Sep-03	1	0	0
QRL (7-8)	Pre-Commissioning 1	24-Sep-03	14-Nov-03	52	7	2
LSS4, TT40	Test with Beam up to TED 400354	1-Oct-03	1-Oct-03	1	0	0
	Test with Beam up to TED 400354 (reserve)	27-Oct-03	27-Oct-03	1	0	0
QRL (2-3)	Installation	10-Nov-03	16-Apr-04	159	23	0
QRL (7-8)	Pre-Commissioning 2	17-Nov-03	12-Dec-03	26	4	1
TI8	Installation	1-Dec-03	3-Jul-04	216	31	7
QRL (7-8)	Hardware Commissioning	15-Dec-03	16-Jan-04	33	5	1
	Reception	2-Feb-04	23-Apr-04	82	12	3
Sector (7-8)	Installation	3-May-04	23-Apr-05	356	51	12
QRL (2-3)	Reception	28-Jun-04	20-Aug-04	54	8	
TI8	Hardware Commissioning up to TED 87765	5-Jul-04	24-Sep-04	82	12	3
Sector (2-3)	Installation	6-Sep-04	14-Oct-05	404	58	13
TI8	Test with Beam up to TED 87765	25-Sep-04	26-Sep-04	2	0	0
		23-Oct-04	24-Oct-04	2	0	0
Sector (6-7)	Installation	1-Mar-05	22-Oct-05	236	34	8
QRL (6-7)	Installation	21-Mar-05	29-Jul-05	131	19	0
Sector (7-8)	Hardware Commissioning	25-Apr-05	14-Oct-05	173	25	6
Sector (2-3)	Hardware Commissioning	30-May-05	2-Sep-05	96	14	3
QRL (6-7)	Reception	3-Oct-05	25-Nov-05	54	8	0
TT41 & CNGS	Hardware Commissioning	15-Mar-06	15-Apr-06	Tentative dates		
LHC	Possible Injection Test: TI08, Sect 7-8	10-Apr-06	21-Apr-06	12	2	0
Sector (6-7)	Hardware Commissioning	9-Oct-06	15-Jan-07	99	14	3
LHC	LHC Full Machine Hardware Commissioning	15-Feb-07	31-Mar-07	45	6	1
	LHC First Beam & First Run	2-Apr-07	26-Oct-07	208	30	7
TT41 & CNGS	Test with Beam (**)	Spring 2006		Tentative dates		