



Planning Activity for LHC Control System

Axel Daneels

Content

- ◆ What is Planning?
- ◆ How do we proceed?
- ◆ Systems to be installed (incl. Controls)
- ◆ Control System Components
- ◆ Proposed Planning & Scheduling Scheme
- ◆ Planning ...: example for QRL
- ◆ Open questions & Next Steps



What is Planning?

Scheduling of activities to ensure on time delivery

- ◆ **What needs to be done?**
 - ◆ Controls components
- ◆ **For what / whom?**
 - ◆ What are the systems that need control
- ◆ **How it will be done?**
 - ◆ Depends on architecture, life cycle, ...
- ◆ **By when should it be done?**
 - ◆ Scheduling and milestones



How do we proceed?

(so far 6 meetings: 11/01, 2/02, 16/02, 15/03, 28/03, 29/03 and numerous discussions)

- ◆ **Identify LHC systems needing controls**
- ◆ **For each system**
 - ◆ identify “Link-Persons” in matters of control
 - ◆ define what operations will be performed
 - ◆ “Requirements” for these operations
 - ⇒ infrastructure (process & controls)
 - ⇒ control functionality
- ◆ **List according to agreed LHC target milestones**
 - ◆ QRL Commissioning: Aug. 03
 - ◆ Sector Tests: Apr. 04
 - ◆ First beam: Feb. 06
- ◆ **Plan (QRL)**



Systems to be installed

- ◆ Systems to install (needing Controls)



Controls System Components

- ◆ Control System Components



Proposed Planning & Scheduling Scheme (1)

- ◆ **During this exercise, it appeared necessary to clarify the scope of the planning and scheduling activities at the level of the**
 - ◆ LHC technical coordination
 - ◆ Equipment and controls groups
 - ◆ LHC-CP project



Proposed Planning & Scheduling Scheme (2)

◆ LHC Technical Coordination Level

➤ LHC general coordination schedule of the construction, installation and commissioning of all major hardware systems of the LHC machine

In particular :

- ◆ definition of major construction, installation and commissioning time frames and milestones for complete systems (e.g. QRL, LHC machine in sector 7-8, ...)
- ◆ coordination of logistics and procurement activities such as transport, installation and cabling (including the electronics racks).

done in conjunction with several other working groups: TEWG (Tunnel Electronics), MPWG (Magnet Protection), UILWG (Underground Installation and Layout)



Proposed Planning & Scheduling Scheme (3)

◆ Equipment Groups

- ▶ Detailed planning of their local systems within the time-frame defined by the LHC general coordination schedule

In particular:

- ◆ specification, design, implementation, installation, testing and commissioning of their local hardware and software control facilities (actuators, sensors, fieldbuses, PLCs, SCADA, etc)
- ◆ Installation of their local control rooms (e.g. CRYO, TCR, etc)
- ◆ Most of these technical choices are being made in coordination with the LHC-CP project and CERN controls groups



Proposed Planning & Scheduling Scheme (4)

◆ LHC-CP Project

➡ Planning of the overall controls facilities required to operate the machine as a whole as well as its subsets (e.g. QRL, LHC machine in Sector 7-8, ...) within the time-frame defined by the LHC general coordination schedule, the planning of the Equipment Groups and in the light of the LCC (LHC Commissioning Committee) requirements

Typically:

- ◆ generic control system services: logging, post-mortem, alarms, timestamp, ...
- ◆ software communication protocols and interfaces (i.e. middleware, RT)
- ◆ systems integration
- ◆ monitoring facilities and procedures from PCR, CRYO & TCR control rooms
- ◆ PCR control room software (e.g. PCR S/W & H/W required for the sector test)



Planning: Example for QRL (1)

- ◆ **LHC general coordination schedule**
 - ◆ QRL ready for installation (incl. General services): 6 Jan. 03
 - ◆ QRL Commissioning & Reception **Must Finish** on 22 Aug. 03
- ◆ **Equipment Groups**
 - ◆ VAC Controls ready: mid. Feb. 03
 - ◆ QRL CRYO controls ready: early Mar. 03



Planning: Example for QRL (2)

- ◆ **Based on previous time frames and milestones**
 - ◆ Identify tasks for which LHC-CP is responsible and estimate their duration
 - ◆ → “backwards” Planning
 - ◆ No resources (and thus no leveling)
 - ◆ No contingencies



Planning: Example for QRL (3)

◆ Major Tentative Milestones for Control Components

- ◆ May. 01 : Define which SCADA will be use
- ◆ Mar. 03: Interlocks, Database, Logging, CRYO control room, TCR for QRL
 - ◆ Database: 1st Q. 02
 - ◆ Logging / Archiving: end 02
- ◆ Jun. 03 : Alarms (testing with QRL)
 - ◆ Alarm Prototype: end 02



Open questions & Next Steps

- ◆ **Open Questions**

- ◆ Agree on planning scheme (cf. Previous §)

- ◆ **Next Steps**

- ◆ Define & Plan: Alarms, Logging, Database, Time-stamping, Control Room operation, Communication needs, ... for QRL
- ◆ Extrapolate for Sector Tests including other systems and Control components
- ◆ Baseline
- ◆ Track Progress