



## Installation and Commissioning Plans

Volker Mertens, 3<sup>rd</sup> LHC-CP Workshop, 21. 3. 2002

### Outline:

#### Layouts

- Overall
- LSS4 Extraction + TT40
- TI 8

#### Planning

- Framework
- Details

(Commissioning scenarios + SW req'ts)

#### Summary


Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002



## TI 2 / TI 8 overall layout, main milestones



<http://proj-lti.web.cern.ch/proj-lti/>




Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002




## Planning Framework

“Old”:




New:



Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002




## TT40 / TI 8 installation planning





### New fast extraction in SPS LSS4 towards TT40




- SD 01/02 - MSE girder installation, plug-ins, motorisation, cooling  
 - MSE power supply installation, cabling  
 - MKE power + control cables + cooling  
 - ~ bumper cabling & power supply installation (BA4)
- 2002 - MKE infrastructure in ECA4
- SD 02/03 - MSE magnet installation, diluter, magnet supports, cooled cables, controls  
 - MKE magnet installation  
 - alignment & survey  
 - system tests (vacuum, cooling, power)
- 2003 - MKE PFN + switches upgrade (faster rise time)  
 - MKE electronics + system commissioning (bypass mode)

Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002




### TT40




- SD 01/02 - TT40 services installation
- SD 02/03 - TT40 magnet installation

Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002



### Transfer line TI 8



Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002



## 3-phase installation + commissioning approach

to disentangle potential problems + build upon previous experience

### 1. SPS extraction / TT40 (up to TED400353)

test equipment + tune extraction (basic interlocks in place as from now on)  
test extraction performance / check for SPS errors (p-to-p reproducibility, drifts ?)  
time sharing with bulk installation (TI 8 + main ring) to be agreed  
access system must be capable to handle varying conditions safely + efficiently  
obviously beam instrumentation required for beam tests

Q3/2003

### 2. Transfer line TI 8 (up to TED87765)

test full-size installation  
testbed for new (and all other) electronics  
testbed for fresh software (?)  
few time available want to concentrate on line – not on SW debugging  
investigate behaviour of line (time-dependent effects ?)  
set up trajectory correction ← certainly not a one-shot action !  
measure optical characteristics (time permitting)

late 2003 or  
early 2004

### 3. LHC injection (in the framework of the sector test)


set up injection equipment  
test everything before the real thing  
seamless link between (SPS,) transfer line, injection and main ring  
(injection oscillations, orbit feedback for protection/collimator settings,  
coherence of instrumentation data, ...)  
definitive access system fully operational  
interlocks primordial (at least at higher intensities)

04/2006

Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002



## Commissioning scenarios + SW requirements



“Beam and Controls Requirements for TI 2 and TI 8”

[http://cern.web.cern.ch/CERN/Divisions/SL/publications/chamx99/PAPERS/VM4\\_2.PDF](http://cern.web.cern.ch/CERN/Divisions/SL/publications/chamx99/PAPERS/VM4_2.PDF)

“Preparing the Sector test: Extraction, Transfer and Injection”

<http://cern.web.cern.ch/CERN/Divisions/SL/publications/chamx2001/PAPERS/6-6-vm.pdf>

LHC Commissioning Committee

Schedule, programme, tools, ...

Preparation work needed between CO, OP, BT, ...

Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002



## Summary

- Installation and commissioning (with beam) in 3 phases:
  - SPS extraction / TT40: **Q3/2003**
  - TI 8: **late 2003 or early 2004**
  - injection elements: **04/2006**
- Planning looks feasible, but not yet “granted” (e.g. extraction kickers very tight).
- Progress + constraints to be closely monitored (equipment + controls HW/SW).
- Interlock solution/planning to be clarified/decided.
- Access requirements/safety chains to be finalized.
- Software requirements to be worked out/agreed.
- A suggestion: try to use TI 8 test as testbed for “final” software.
- SW tools should be ready for equipment tests i.e. several months before the beam tests (pls no “on-line debugging” during MD time).

Installation and Commissioning Plans / V. Mertens / 3<sup>rd</sup> LHC-CP Workshop / 21. 3. 2002