



Equipment Groups' Controls Requirements for LTI Tests

Axel Daneels (SL/DI)

Content

- u What (Scope), Who, When
- u Equipment Groups requesting control facilities
- u Overview of Equipment Groups' Requirements
- u Interlocks
- u PCR Application Software
- u **Appendix: individual Equipment Group's Requirements + expected delivery dates**



What (Scope), Who, When

u Scope

u LSS4, TT40 and T18

- u An extension of SPS control system
 - u Mostly "classical" SPS equipment (power converters, vacuum, ...)
- u However several novelties
 - u Extraction Kicker & Septa, Beam Obstacles (SPS 2001 compliant)
 - u New beam instruments e.g. BPM, ...
 - u New magnets (especially in T18: MBI, MQI, MCIA)

u Who

- u Local equipment controls tests: by specialists
- u Operational tests in PCR: by SL/BT and SL/OP

u When (present target dates)

- u **TT40 up to TED400354: Q2 or Q3/2003 (?) (5-10/05/2003 ?)**
- u **T18 up to TED87765 : Q4/2003 ... Q2/2004 (?) (20/10-7/11/2003?)**



Equipment Groups requesting Control Facilities

Vacuum (R.Gavaggio)

Warm Magnet Surveillance(G.Mugnai, P.Dahlen)

Powering (MUGEF) (J-D.Hundzinger / Q.King)

Beam Instrumentation (J-J Gras)

SPS Extraction – Transfer Line Dumps (E.Carlier)

Radiation Monitoring (D.Perrin)

Interlocks (R.Schmidt, B. Puccio, R. Giachino, J.Wenninger)

PCR Application Software (V.Mertens, G.Arduini)

Fire Detection (FI.Bonthond)

- u Currently no requests for Fire Detection in the LHC tunnel, and thus also not in TT40 and T18. Fire detection in BA4, ECA4, BA7, SR8, UA87 is already in place.



Overview of Equipment Groups' Requirements (1)

u Controls 'Infrastructure' H/W and associated S/W

- u Racks + VME Crates
 - u in BA4, ECA4, HCA4, BA7, SR8, UA87
- u Control cables
- u Ethernet
- u Fieldbus (WorldFIP, Profibus, also MIL1553)
- u FEC in VME crates
 - u Front-End CPU with RTOS (LynxOS), drivers, libraries, SOFNET-S7
 - u Machine Timing
 - u Remote Reboot
 - u Remote Terminal
- u PLC (S7/400, S7/300) with synchronisation
- u GSM Communication: in construction in TT40, planned for T18



Overview of Equipment Groups' Requirements (2)

- u **Software**
 - u Oracle database infrastructure
 - u Configuration, calibration, measurement
 - u **Timing**
 - u Machine Timing, Time stamping, Beam Description, Pre-pulse, Revolution freq., 40 MHz (BST)
 - u **Middleware**
 - u In particular API to equipment Control, S/W Interlocks, Error handling
 - u **Logging**
 - u **Alarms**
 - u **Interlock**
 - u Fast Extraction Interlock, Access Interlock
 - u **Analog signals**
 - u **Post-Mortem (to be discussed)**
 - u **Back ends / Operational Platforms in Equipment Buildings (BA4, ECA4, HCA421, SR8, UA87)**



Overview of Equipment Groups' Requirements (3)

- u **When:**
 - u **Controls 'Infrastructure' H/W and associated S/W**
 - u Vacuum: **Dec 2002** (TT40); **Apr 2003** (TI8)
 - u Warm Magnet Surveillance: **Dec 2002** (TT40); **Apr 2003** (TI8)
 - u Powering: **Dec 2002** (TT40 and TI8)
 - u Beam Instrumentation: **Dec 2002** (TT40); **Apr 2003** (TI8)
 - u SPS Extraction Transfer Line Dumps: **Dec 2002** (TT40); **Apr 2003** (TI8)
 - u Radiation Monitoring: **beginning of SPS/SD 2002-2003**
 - u Interlocks: **if** prototype of new system, **then: Dec 2002**
- u **Software**
 - u Most all: **Dec 2002** (TT40); **Apr 2003** (TI8)
 - u PCR Application Software: **cold check out 2003**




Interlocks

- u Existing SPS H/W interlock system could be used
- u However, it would be advisable to use a prototype of the new SPS interlock system for validation purposes

u Specs: **Jun 2002** and If **YES**, then requested by **Dec 2002**

- u **3 Racks (with VME Crate?)**
 - u 1 in central location (PCR?)
 - u 1 near TT40
 - u 1 near TI8
- u **Control cables**
- u **Ethernet**
- u **Timing**
 - u Machine Timing, Beam Description
- u **Middleware**
- u **Alarms**
- u **Post-Mortem**



Proposal for the Architecture of the new SPS Interlock System



PCR Application Software

- u Existing SPS Application Software could be adapted to include new equipment & facilities to prevent unsafe operation
- u However, it would be advisable to use a prototype of the new LHC application software for validation purposes
 - u Requested functionalities were specified at Work Shop on the LEP-SPS Performance (Chamonix IX, 25-29 Jan 99), namely:
 - u Steering, beam measurement, sequencing, surveillance, etc.
 - u Cf. V.Mertens, Beam & Control Requirements for TI2 and TI8, Chamonix IX Proceed. P.136
 - u Need to be reviewed considering the short time given to the beam test
- u **Development: SL/CO & SL/OP groups**
- u **Also: Technical Service Software (access, cooling, electricity, ...)! Requested by cold check out 2003**



Appendix 1.

Vacuum

- u TT40 cables installed **this SD** & equipment installed in **SPS/SD 2002-2003**
- u **Ti8 VAC equipment & cables: installed in Q2/2003**
- u **TT40 & Ti8 Vac: controlled through the existing SPS system**
 - u Racks: SPS racks (3 in BA7; 3 in BA4): available
 - u Mobile SPS VAC equipment: available
 - u Ethernet
 - u PLC Siemens S7/400 (SPS VAC Control system based on PLC)
 - u Database (Oracle RDBMS for equipment management)
 - u PVSS: available and already used for part of SPS VAC Controls
 - u Logging
 - u Alarms
 - u Interlocks
- u **Note: TT40 & Ti8 Vac controls are not concerned by:**
 - u **Fieldbus (WorldFIP), Timing (UTC / Synchronisation of PLC), Analog signals**



Appendix 2.

Warm Magnet Surveillance

- u **Requested by Dec 2002 for TT40, Apr. 2003 for Ti8**
 - u Racks (1 in BA4)
 - u Control cables:
 - u **SD 2001-2002 (for TT40)**
 - u **SD 2002-2003 (for Ti8)**
 - u Ethernet in Rack
 - u Fieldbus (Profibus)
 - u FEC (with RTOS, drivers and libraries) (1 in BA4)
 - u Remote Reboot
 - u Remote Terminal (1)
 - u PLC Siemens S7/300
 - u GSM Communication: in construction in TT40, planned for Ti8
 - u Middleware
 - u Alarms
 - u Back ends / Operational Platforms: 1 in BA4



Appendix 3.

Powering (MUGEF) (1)

- u **Requested by Dec 2002 for TT40 and Ti8**
 - u Racks + VME Crates in BA4 (TT40) and BA4 & SR8 (Ti8)
 - u MII1553 for VME reset (Remote Reboot)
 - u Terminal Concentrator for Remote Console
 - u Control cables
 - u BA4: started
 - u SR8: Dec 2002
 - u Ethernet: idem
 - u FEC (with RTOS, ROCS, drivers and libraries)
 - u Front-End CPU
 - u Machine Timing
 - u GSM Communication: in construction in TT40, planned for Ti8



Appendix 3.bis.

Powering (MUGEF) (2)

- u **Requested by Dec 2002 for TT40 and Ti8**
 - u Oracle database infrastructure (Configuration and measurement)
 - u Timing
 - u Machine Timing
 - u Middleware
 - u Alarms
 - u Interlock
 - u Fast Extraction Interlocks



Appendix 4.

Beam Instrumentation (1)

- u Requested by **Dec 2002** for TT40 and **Apr 2003** for T18
 - u Racks + VME Crates in BA4, ECA4, BA7, UA87,
 - u Control cables
 - u Ethernet
 - u Fieldbus (WorldFIP)
 - u Support for 31.25 Kbps WorldFIP
 - u FEC in VME crates
 - u Front-End CPU with RTOS, drivers and libraries
 - u Machine Timing
 - u Remote Reboot
 - u Remote Terminal
 - u GSM Communication: in construction in TT40, planned for T18



Appendix 4bis.

Beam Instrumentation (2)

- u Requested by **Dec 2002** for TT40, **Apr. 2003** for T18
 - u Oracle database infrastructure (Configuration and measurement)
 - u Timing
 - u Machine Timing, Time stamping available in BST crate in PCR, Beam Description, Pre-pulse, Revolution freq., 40 MHz (BST)
 - u Middleware
 - u Logging
 - u Alarms
 - u Interlock
 - u Analog signals (... usage to be discussed within BI)
 - u Back ends / Operational Platforms in
 - u BA4, ECA4 (for TT40)
 - u UA87 (for T108)



Appendix 5.

SPS Extraction – Transfer Line Dumps (1)

- u Requested by **Dec 2002** for TT40
 - u Racks in HCA 421 & 422: In place
 - u Control cables
 - u between LSS4 – HCA 421 & 422: in place
 - u between ECA 4 - HCA 421: end Jun 2002
 - u Ethernet in HCA (421 & 422)
 - u FEC
 - u 1 VME Crate in HCA 4
 - u RTOS, drivers and libraries
 - u Siemens SOFNET-S7 or PLC integration interface
 - u Machine Timing
 - u Remote Reboot
 - u Remote Terminal
 - u PLC Siemens S7/400
 - u 1 (Kicker), 1 (Septa) (+ synchro for Post Mortem), 1 (TED400354)
 - u GSM Communication
 - u LSS4 & TT40: in construction



Appendix 5bis.

SPS Extraction – Transfer Line Dumps (2)

- u Requested by **Dec 2002** for TT40
 - u Oracle database infrastructure (configuration, calibration, measurement)
 - u Timing
 - u Machine Timing, Pre-pulse, Revolution freq,
 - u Middleware
 - u in particular: API to Equipment Control, S/W Interlocks, Error handling
 - u Logging
 - u Alarms
 - u Interlocks
 - u Beam Interlock for Kicker; Access Interlock for TED 400354
 - u Analog Signals: **Apr. 2003**
 - u Post-Mortem (!)
 - u Back ends / Operational Platforms in HCA 421



SPS Extraction – Transfer Line Dumps (3)

- u Requested by Apr 2003 for T18
 - u Racks in HCA421 (for TBSE??) and SR 8 (for TED87765)
 - u Control cables
 - u between Ti8 – SR8
 - u Ethernet in SR 8
 - u PLC Siemens S7/300
 - u 1 TED87765 with synchronisation for Post Mortem
 - u GSM Communication
 - u Interlocks
 - u Access Interlock
 - u Back ends / Operational Platforms in SR 8



Radiation Monitoring

- u Requested at beginning of SD 2002-2003
 - u Racks:
 - 2 racks in the Radiation Protection (RP) room in ECA4 (or 1 additional rack close to the existing rack TIS RA0310)
 - 1 rack in UA87 (already reserved)
 - u Control cables: requirements are being evaluated
 - u GSM Communication
 - u Ethernet: in the RP room in ECA4 (or in rack TIS RA0310 + new one)
 - u Fieldbus:
 - MIL1553: in the RP room in ECA4 (or in rack TIS RA0310 + new one) and in UA87 (under discussion)
 - u Alarms
 - u Interlocks: being discussed
 - u Post-Mortem: being discussed